



Unified Fire Authority - Fire Prevention Division

Contractor's Material and Test Certificate for Underground Piping

Procedure

Upon completion of work, inspection and tests shall be made by the contractor's representative, and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel leave the job.

This certificate shall be filled out and signed as indicated. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with the approving authority's requirements or local ordinances.

Property Name and Address:

Accepted by approving authorities (names) **Unified Fire Authority** _____

Address: **4965 S. Redwood Road, Taylorsville, Utah 84123**

Plans

Installation conforms to accepted plans Yes No

Equipment used is approved Yes No

If no, state deviations _____

Instructions

Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? Yes No
If no, explain _____

Have copies of appropriate instructions and care and maintenance charts been left on premises? Yes No
If no, explain _____

Location

Supplies buildings _____

Underground Pipes and joints

Pipe types and class _____	Type joint _____
Pipe conforms to _____ standard	<input type="checkbox"/> Yes <input type="checkbox"/> No
Fittings conform to _____ standard	<input type="checkbox"/> Yes <input type="checkbox"/> No
If no, explain _____	
Joints needed anchorage clamped, strapped, or blocked in accordance with <u>NFPA standards</u> .	<input type="checkbox"/> Yes <input type="checkbox"/> No
If no, explain _____	

Test Description

Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 390 gpm for 4-in. pipe, 880 gpm for 6-in. pipe, 1560 gpm for 8-in. pipe, 2440 gpm for 10-in pipe, and 3520 gpm for 12-in. pipe. When supply cannot produce stipulated flow rates, obtain maximum available.

Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi for 2 hours or 50 psi above static pressure in excess of 150 psi for 2 hours.

Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures, the amount of water shall be measured and shall not exceed the limits of the following equation.

$$L = \frac{SD\sqrt{P}}{148,000}$$

L = testing allowance (makeup water), in gallons per hour
S = length of pipe tested, in feet
D = nominal diameter of pipe, in inches
P = average test pressure during the hydrostatic test, in psi gauge.

Flushing Tests

New underground piping flushed according to _____ standard by (company) Yes No
If no, explain _____

How flushing flow was obtained <input type="checkbox"/> Public water <input type="checkbox"/> Tank or reservoir <input type="checkbox"/> Fire pump	Through what type opening <input type="checkbox"/> Hydrant butt <input type="checkbox"/> Open pipe
Lead-ins flushed according to standard by _____ (company) <input type="checkbox"/> Yes <input type="checkbox"/> No If no, explain _____	
How flushing flow was obtained <input type="checkbox"/> Public Water <input type="checkbox"/> Tank or reservoir <input type="checkbox"/> Fire Pump	Through what type opening <input type="checkbox"/> Y connection to flange and spigot <input type="checkbox"/> Open pipe

Hydrostatic Test	All new underground piping hydrostatically tested at _____ psi for _____ hours		Joints Covered <input type="checkbox"/> Yes <input type="checkbox"/> No					
Leakage Tests	Total amount of leakage measured _____ gallons _____ hours							
	Allowable leakage _____ gallons _____ hours							
Hydrants	Number Installed	Type and make	All operate satisfactorily <input type="checkbox"/> Yes <input type="checkbox"/> No					
Control Valves	Water control valves left wide open If no, state reason		<input type="checkbox"/> Yes <input type="checkbox"/> No					
	Hose threads of fire department connection and hydrants interchangeable with those of fire department answering alarm.		<input type="checkbox"/> Yes <input type="checkbox"/> No					
Remarks	Date left in service							
Signatures	Name of installing contractor							
	Tests Witnessed By							
	For property owner (signed)	Title	Date					
	For installing contractor (signed)	Title	Date					
Additional explanation and notes								
<table border="1" style="width: 100%;"> <tr> <td data-bbox="79 1595 379 1644">For Office Use Only</td> </tr> <tr> <td data-bbox="79 1644 379 1702">Date Information Received</td> </tr> <tr> <td data-bbox="79 1702 379 1760">Received By</td> </tr> <tr> <td data-bbox="79 1760 379 1862">Comments</td> </tr> </table>					For Office Use Only	Date Information Received	Received By	Comments
For Office Use Only								
Date Information Received								
Received By								
Comments								